

PROJECT:

CUSTOMER:

PUMP PRE-START CHECKLIST

This form must be completed and returned to Barefoot & Case, Inc. 24 hours **prior** to start-up. No scheduled start-up service will occur without this form and it may be terminated as a result. If your start-up service is canceled, it may be rescheduled at Barefoot & Case's convenience. Additionally, failure to provide accurate information may result in extra charges if additional site visits are required. There will be **no** exceptions to this rule without prior written consent from Barefoot & Case. Please allow 10 working days notice to schedule your start-up service.

YES NO

1. Is the pump and cable installed and wired into the control panel?
2. Are the floats installed and wired into the control panel?
3. Is the power supply available and wired into the control panel?
4. Is lifting equipment available?
5. Is a water supply available to run each pump for 1/2 hour?
6. If the control panel or any other major component is not supplied by Barefoot & Case, will there be a representative of the manufacturer present at start-up?
7. If control panel is supplied by others, does Barefoot & Case, Inc. have a copy of the "AS BUILT" control or component schematic?
8. All training will take place on-site at start-up. Will a representative of the owner be present at start-up for training?
9. Can the pump be tested without affecting other equipment?

ADDITIONAL COMMENTS:

NAME:

SIGNATURE:

DATE: